

別紙4-2 排水処理実績(原水濁度の高い月)

平成13年度

8月

8月 /日	取水量 (m ³ /日)	原水 濁度 (度)	PAC 注入率 (ppm)	流入固 形物量 (Ds・t/日)	発生ケーキ量	
					発生量 (Ws・t/日)	含水率 (%)
1	126,520	15.0	74.1	6.26	6.9	63.7
2	127,420	16.0	73.8	6.19	6.9	63.8
3	125,650	18.0	67.7	5.97	7.1	64.7
4	126,460		72.1	6.22	7.7	65.1
5	126,970		71.7	6.03	0.0	0.0
6	126,100	15.0	73.7	6.24	10.6	63.2
7	126,170	12.0	74.6	5.50	14.2	64.2
8	127,010	11.0	76.3	4.82	17.2	65.2
9	116,660	15.0	78.1	4.75	16.7	64.0
10	122,520	15.0	82.4	5.59	16.4	64.0
11	116,640		70.6	4.43	16.1	63.4
12	114,330		64.3	6.50	0.0	0.0
13	116,260	31.0	65.2	6.21	16.7	63.4
14	122,140	15.0	60.1	4.82	16.9	65.0
15	127,580	10.0	53.0	4.27	16.1	63.9
16	125,860	13.0	53.8	4.15	15.7	63.7
17	126,570	16.0	59.1	5.20	16.2	64.9
18	124,630		61.4	6.07	15.6	63.5
19	125,370		65.7	6.82	0.0	0.0
20	125,180	19.0	65.0	8.75	16.7	65.9
21	67,560	28.0	108.6	9.94	16.1	65.2
22	115,500	21.0	113.2	13.31	15.9	65.5
23	93,650	610.0	116.3	58.47	15.8	65.8
24	126,570	210.0	75.8	49.08	11.4	64.1
25	123,960		71.2	20.92	17.4	63.2
26	125,340		61.0	13.58	0.0	0.0
27	123,150	34.0	66.5	11.38	18.9	60.4
28	117,410	54.0	75.1	12.55	19.0	58.4
29	126,540	170.0	81.3	21.82	19.9	57.7
30	125,930	200.0	77.0	24.93	20.0	55.6
31	120,540	170.0	85.7	25.98	20.2	55.4
合計	3,742,190			376.75	408.3	
平均	120,716	74.7	74	12.15	13.2	55
最大	127,580	610.0	116	58.47	20.2	66
最小	67,560	10.0	53	4.15	0.0	0

注) 木下取水場における原水濁度である(沈砂池通過前・粉末活性炭、凝集剤注入前)。

平成13年度

9月

9月 /日	取水量 (m ³ /日)	原水 濁度 (度)	PAC 注入率 (ppm)	流入固 形物量 (Ds・t/日)	発生ケーク量	
					発生量 (Ws・t/日)	含水率 (%)
1	124,470		77.9	26.73	20.6	54.8
2	125,220		68.1	11.25	0.0	0.0
3	126,200	25.0	76.8	9.97	57.5	55.5
4	123,840	17.0	73.6	6.86	58.9	54.5
5	124,950	20.0	64.3	6.27	63.0	53.2
6	126,190	16.0	72.3	9.63	63.7	53.4
7	126,450	17.0	76.7	9.55	60.7	53.2
8	122,810		74.2	12.59	19.7	53.8
9	120,330		61.1	7.77	0.0	0.0
10	124,420	29.0	75.1	13.73	61.2	55.4
11	122,090	960.0	144.5	152.41	58.5	56.1
12	125,590	650.0	161.6	142.99	69.2	53.3
13	120,480	300.0	126.8	71.19	95.8	49.9
14	124,740	200.0	111.7	47.52	101.5	45.4
15	124,840		103.6	33.34	0.0	0.0
16	122,300		62.6	23.03	0.0	0.0
17	125,790	61.0	50.5	15.17	102.8	45.7
18	126,150	39.0	74.6	11.10	105.0	43.9
19	125,980	34.0	71.9	9.55	102.9	44.9
20	123,790	31.0	69.3	8.15	104.3	46.3
21	125,910	23.0	56.1	5.97	83.1	47.2
22	122,840		76.6	10.91	17.0	50.7
23	126,130		86.2	14.87	0.0	0.0
24	120,830		68.2	11.99	0.0	0.0
25	124,490	16.0	44.9	8.61	90.0	54.1
26	125,260	15.0	57.4	11.01	68.2	53.8
27	109,550	14.0	61.8	10.06	61.7	55.9
28	125,060	14.0	58.8	11.64	57.6	55.9
29	120,870		65.7	13.72	19.6	56.7
30	121,910		65.1	13.76	0.0	0.0
合計	3,709,480			741.34	1,542.5	
平均	123,649	130.6	78	24.71	51.4	40
最大	126,450	960.0	162	152.41	105.0	57
最小	109,550	14.0	45	5.97	0.0	0

注) 木下取水場における原水濁度である(沈砂池通過前・粉末活性炭、凝集剤注入前)。