

## 別紙4-1 排水処理実績(月平均)

		取水量 (m <sup>3</sup> /d)	原水濁度 (度)	PAC 注入率 (ppm)	活性炭 注入率 (mg/L)	流入 固形物計 (DS-ton/月)	送泥量 (m <sup>3</sup> /d)	ケーキ 発生量 (WS-ton/d)	ケーキ 含水率 (%)
平成9年度	4月	115,782	13.0	48.8	0.9	76.55	182	12.6	66.1
	5月	115,907	16.0	49.3	3.7	127.18	200	14.1	63.6
	6月	117,137	11.0	52.1	2.7	118.00	114	7.6	61.6
	7月	116,815	13.0	56.2	8.0	127.90	152	10.0	59.1
	8月	114,162	10.0	52.2	8.4	129.25	148	8.7	59.9
	9月	101,801	11.0	62.1	12.2	143.59	224	19.4	59.9
	10月	109,346	8.4	57.8	1.5	145.13	254	14.0	61.0
	11月	112,004	7.8	51.3	2.2	75.70	97	3.2	63.3
	12月	119,476	6.9	50.8	1.7	65.07	108	5.9	64.8
	1月	112,144	6.1	47.6	1.9	68.03	44	3.6	65.0
	2月	116,337	7.6	54.6	4.3	91.61	46	3.0	65.0
	3月	115,146	9.5	48.0	2.4	90.64	154	11.5	64.7
平成10年度	4月	113,813	16.0	49.2	2.9	116.71	188	15.4	63.4
	5月	116,473	11.0	51.7	4.1	106.74	180	12.2	60.5
	6月	118,066	12.0	59.5	5.1	115.22	93	6.8	60.4
	7月	114,918	15.0	58.6	7.3	130.95	111	6.7	58.6
	8月	115,382	25.0	60.3	3.4	253.65	123	9.3	58.1
	9月	112,339	120.0	80.2	2.2	515.36	329	33.6	49.7
	10月	117,515	15.0	47.8	1.7	146.17	352	24.6	54.6
	11月	116,504	6.5	44.0	1.3	55.23	176	5.5	58.5
	12月	116,935	5.6	50.3	1.2	64.68	109	4.4	61.7
	1月	103,515	4.6	59.1	1.3	61.08	105	7.7	59.9
	2月	114,478	7.9	66.6	6.6	100.21	62	2.5	61.3
	3月	112,046	13.0	75.6	4.6	190.78	121	8.0	63.8
平成11年度	4月	114,838	16.0	67.3	4.9	133.14	166	15.3	63.2
	5月	111,569	15.0	60.9	9.4	221.23	214	17.3	58.6
	6月	114,625	16.0	72.8	12.4	171.29	229	22.1	59.0
	7月	116,720	41	72.5	3.1	203.14	146	7.2	55.2
	8月	117,697	60	73.6	14.2	335.88	195	13.7	49.0
	9月	117,474	20	62.6	11.5	217.91	420	30.2	52.8
	10月	117,899	15	69.7	3.4	103.71	207	8.7	55.2
	11月	126,431	13	72.1	4.0	118.74	133	7.5	59.5
	12月	125,846	7.4	61.8	3.7	124.49	143	9.8	62.7
	1月	120,255	6.5	62.2	4.6	124.24	89	5.6	64.4
	2月	124,217	9.0	57.2	2.1	112.36	55	2.3	64.5
	3月	124,843	9.9	59.1	1.6	99.56	163	11.4	64.4
平成12年度	4月	124,580	19	61.2	1.4	96.48	191	13.8	63.9
	5月	125,319	22	73.9	22.3	338.19	215	21.2	60.2
	6月	117,029	16	66.9	17.8	203.00	285	31.1	60.5
	7月	126,885	20	63.0	10.0	231.40	247	17.9	60.6
	8月	109,542	17	70.9	24.7	204.75	134	10.1	61.0
	9月	88,632	65	85.2	28.5	307.32	293	29.8	57.0
	10月	107,470	12	69.6	34.9	215.94	156	11.3	60.4
	11月	123,316	10	51.4	9.3	146.35	167	17.8	61.5
	12月	125,477	11	74.4	7.9	160.72	151	14.0	63.2
	1月	122,236	9.7	58.5	3.7	129.29	57	2.7	65.4
	2月	119,949	11	62.2	4.5	126.58	75	4.8	66.1
	3月	117,551	13	62.6	4.0	100.27	154	13.3	68.1
平成13年度	4月	123,205	12	49.4	5.9	96.55	175	14.8	67.7
	5月	122,899	16	54.0	20.6	164.99	174	14.1	65.9
	6月	120,579	18	59.9	9.5	212.45	186	23.2	62.6
	7月	122,929	16	73.4	22.6	216.53	249	21.7	62.9
	8月	120,716	75	73.0	18.0	376.75	146	13.2	63.1
	9月	123,649	130	78.0	29.9	741.34	377	51.4	51.9
	10月	118,727	20	66.3	25.7	214.55	238	18.9	57.5
	11月	123,028	9.9	57.7	6.5	103.13	139	12.3	60.5
	12月	121,150	8.9	50.0	3.4	77.26	161	14.2	64.5
	1月	115,593	14	55.9	1.3	80.07	82	4.5	65.7
	2月	95,049	12	63.4	1.3	77.67	93	7.4	62.7
	3月	111,615	17	75.1	3.4	100.87	129	9.3	66.7

		取水量 (m3/d)	原水濁度 (度)	PAC 注入率 (ppm)	活性炭 注入率 (mg/L)	流入 固形物計 (DS-ton/月)	送泥量 (m3/d)	ケーキ 発生量 (WS-ton/d)	ケーキ 含水率 (%)
平成14年度	4月	123,577	13	59.3	7.0	116.79	195	12.2	67.4
	5月	123,861	15	63.3	11.7	136.76	221	13.6	65.9
	6月	104,573	21	82.8	15.8	166.08	278	19.8	64.2
	7月	119,876	45	50.7	18.0	326.62	382	29.2	57.5
	8月	102,513	19	39.2	44.9	198.93	401	13.8	58.0
	9月	83,883	15	43.0	27.2	135.24	281	12.6	51.3
	10月	95,970	28	46.8	16.9	165.11	365	14.5	53.7
	11月	118,554	11	38.4	18.1	156.55	218	14.6	58.4
	12月	117,979	8.6	44.5	9.4	122.69	192	9.9	61.4
	1月	103,790	8.6	39.0	3.5	67.68	107	5.1	64.3
	2月	114,327	12	51.3	2.9	79.17	111	5.3	65.6
	3月	118,329	17	40.4	2.8	104.18	124	4.8	66.9
平成15年度	4月	116,837	14	43.4	10.6	109.36	174	10.9	66.2
	5月	118,313	19	36.4	11.5	119.80	147	6.7	64.1
	6月	109,558	23	51.4	20.7	157.15	215	15.4	61.2
	7月	116,819	21	41.9	17.4	154.17	193	11.6	59.4
	8月	110,721	32	50.4	15.4	186.11	186	12.1	55.6
	9月	112,987	16	47.3	16.5	125.03	214	15.6	54.7
	10月	119,860	19	50.8	5.7	126.14	186	13.7	59.8
	11月	118,232	15	54.9	5.4	176.83	149	13.3	60.3
	12月	118,988	13	46.3	5.9	146.52	160	13.9	62.0
	1月	118,595	12	46.4	9.7	99.08	49	3.0	63.9
	2月	104,259	17	60.6	8.9	128.85	74	3.2	63.7
	3月	122,550	21	50.7	10.5	134.59	169	11.5	66.7
平成16年度	4月	124,003	16	45.0	9.3	113.18	192	15.3	65.5
	5月	123,172	15	48.3	11.1	123.89	103	7.0	64.3
	6月	122,440	20	58.8	20.2	224.23	220	18.7	61.6
	7月	120,819	21	61.0	26.1	241.32	353	22.3	60.3
	8月	106,077	16	58.9	41.7	282.30	125	10.0	59.0
	9月	86,134	19	56.2	46.8	189.16	161	16.9	58.3
	10月	115,288	39	64.3	21.6	263.58	167	20.1	57.2
	11月	93,588	12	54.5	6.6	95.52	308	25.1	58.9
	12月	96,801	8.6	55.5	6.3	90.71	134	11.6	61.0
	1月	116,177	8.3	62.4	10.8	112.84	64	5.7	63.4
	2月	122,286	11	66.6	6.0	82.74	61	2.1	64.9
	3月	123,647	12	74.0	6.1	106.58	177	15.0	66.4
平成17年度	4月	125,387	13	51.0	9.5	107.14	81	7.1	68.4
	5月	122,149	14	38.5	42.0	230.91	110	14.6	64.1
	6月	116,405	18	51.1	35.1	209.18	298	30.3	61.9
	7月	125,822	25	45.3	15.1	168.62	147	10.2	61.3
	8月	125,705	24	49.7	20.9	199.00	201	14.2	57.7
	9月	123,830	16	39.1	15.6	151.15	203	17.2	55.9
	10月	124,228	13	46.8	10.0	151.29	194	14.8	58.6
	11月	126,995	9.7	54.4	4.3	111.29	106	10.5	61.9
	12月	123,547	8.5	56.6	7.0	130.86	84	7.1	63.8
	1月	116,539	8.8	52.6	8.1	87.03	31	2.3	63.3
	2月	114,460	11	52.8	8.7	93.69	46	3.4	62.8
	3月	124,595	15	43.2	7.5	220.73	137	14.3	62.1
平成18年度	4月	126,830	15	39.6	14.0	121.06	200	16.8	64.5
	5月	126,369	14	34.5	38.1	170.90	167	13.7	58.9
	6月	126,849	14	41.8	18.7	188.86	167	16.3	57.7
	7月	125,874	32	42.7	12.7	206.40	127	15.1	58.3
	8月	123,430	13	54.2	18.0	172.16	247	19.2	56.7
	9月	125,924	16	47.8	13.1	160.48	141	12.6	60.0
	10月	123,359	15	45.8	10.4	207.33	138	15.0	59.9
	11月	105,165	11	48.1	6.5	159.88	212	16.0	60.6
	12月	106,519	18	47.5	5.5	99.83	97	9.2	60.3
	1月	123,265	7.2	44.5	4.8	58.26	36	2.4	61.3
	2月	124,754	9.6	56.6	6.9	133.62	52	7.5	54.1
	3月	125,607	12	53.4	8.1	201.94	74	11.3	55.2

注) 木下取水場における原水濁度である(沈砂池通過前・粉末活性炭, 凝集剤注入前)。