

別紙4-2 排水処理実績(原水濁度の高い月)

平成13年度

8月

8月 /日	取水量 (m ³ /日)	原水 濁度 (度)	PAC 注入率 (ppm)	流入固 形物量 (DS-ton/日)	発生ケーキ量	
					発生量	含水率
					(WS-ton/日)	(%)
1	126,520	15	74.1	6.26	6.9	63.7
2	127,420	16	73.8	6.19	6.9	63.8
3	125,650	18	67.7	5.97	7.1	64.7
4	126,460		72.1	6.22	7.7	65.1
5	126,970		71.7	6.03	0.0	-
6	126,100	15	73.7	6.24	10.6	63.2
7	126,170	12	74.6	5.50	14.2	64.2
8	127,010	11	76.3	4.82	17.2	65.2
9	116,660	15	78.1	4.75	16.7	64.0
10	122,520	15	82.4	5.59	16.4	64.0
11	116,640		70.6	4.43	16.1	63.4
12	114,330		64.3	6.50	0.0	-
13	116,260	31	65.2	6.21	16.7	63.4
14	122,140	15	60.1	4.82	16.9	65.0
15	127,580	10	53.0	4.27	16.1	63.9
16	125,860	13	53.8	4.15	15.7	63.7
17	126,570	16	59.1	5.20	16.2	64.9
18	124,630		61.4	6.07	15.6	63.5
19	125,370		65.7	6.82	0.0	-
20	125,180	19	65.0	8.75	16.7	65.9
21	67,560	28	108.6	9.94	16.1	65.2
22	115,500	21	113.2	13.31	15.9	65.5
23	93,650	610	116.3	58.47	15.8	65.8
24	126,570	210	75.8	49.08	11.4	64.1
25	123,960		71.2	20.92	17.4	63.2
26	125,340		61.0	13.58	0.0	-
27	123,150	34	66.5	11.38	18.9	60.4
28	117,410	54	75.1	12.55	19.0	58.4
29	126,540	170	81.3	21.82	19.9	57.7
30	125,930	200	77.0	24.93	20.0	55.6
31	120,540	170	85.7	25.98	20.2	55.4
合計	3,742,190			376.75	408.3	
平均	120,716	75	73.0	12.15	13.2	63.1
最大	127,580	610	116	58.47	20.2	65.9
最小	67,560	10	53	4.15	0.0	55.4

注) 木下取水場における原水濁度である(沈砂池通過前・粉末活性炭,凝集剤注入前)。

平成13年度

9月

9月 /日	取水量 (m ³ /日)	原水 濁度 (度)	PAC 注入率 (ppm)	流入固 形物量 (DS-ton/日)	発生ケーク量	
					発生量	含水率
					(WS-ton/日)	(%)
1	124,470		77.9	26.73	20.6	54.8
2	125,220		68.1	11.25	0.0	-
3	126,200	25	76.8	9.97	57.5	55.5
4	123,840	17	73.6	6.86	58.9	54.5
5	124,950	20	64.3	6.27	63.0	53.2
6	126,190	16	72.3	9.63	63.7	53.4
7	126,450	17	76.7	9.55	60.7	53.2
8	122,810		74.2	12.59	19.7	53.8
9	120,330		61.1	7.77	0.0	-
10	124,420	29	75.1	13.73	61.2	55.4
11	122,090	960	144.5	152.41	58.5	56.1
12	125,590	650	161.6	142.99	69.2	53.3
13	120,480	300	126.8	71.19	95.8	49.9
14	124,740	200	111.7	47.52	101.5	45.4
15	124,840		103.6	33.34	0.0	-
16	122,300		62.6	23.03	0.0	-
17	125,790	61	50.5	15.17	102.8	45.7
18	126,150	39	74.6	11.10	105.0	43.9
19	125,980	34	71.9	9.55	102.9	44.9
20	123,790	31	69.3	8.15	104.3	46.3
21	125,910	23	56.1	5.97	83.1	47.2
22	122,840		76.6	10.91	17.0	50.7
23	126,130		86.2	14.87	0.0	-
24	120,830		68.2	11.99	0.0	-
25	124,490	15	44.9	8.61	90.0	54.1
26	125,260	15	57.4	11.01	68.2	53.8
27	109,550	14	61.8	10.06	61.7	55.9
28	125,060	14	58.8	11.64	57.6	55.9
29	120,870		65.7	13.72	19.6	56.7
30	121,910		65.1	13.76	0.0	-
合計	3,709,480			741.34	1,542.5	
平均	123,649	130.0	78.0	24.71	51.4	51.9
最大	126,450	960.0	162	152.41	105.0	56.7
最小	109,550	13.5	45	5.97	0.0	43.9

注) 木下取水場における原水濁度である(沈砂池通過前・粉末活性炭,凝集剤注入前)。